



PDI CHECKLIST

Works to be completed by trained technicians only – refer to the manufacturer's operator's manual for specifications and detail.

Upon completion, a copy of this form is required to enable machinery registration.

Model		Serial Number	
-------	--	---------------	--

Mower is placed on a level surface and fully unpacked (crate and wrapping materials removed)	Remote controller communicates correctly with mower (test power on/off, response)	
All accessories and remote control are present and undamaged	Aerial is attached securely to the mower	
Mower body and frame inspected — no visible damage, scratches, or missing parts	All safety decals and instructions are present and readable	
Mowing mechanism is raised to the top position and moves freely	Start procedure has been tested (engine starts within 3 seconds or as per manual)	
All fastening bolts, covers and guards are secured and properly fitted	Mower responds correctly to remote control inputs (direction, throttle, etc.)	
Engine oil level is correct (checked when cold, machine level, between ADD and FULL on dipstick)	Speed controller functions correctly and starts in Low (L) mode	
Hydraulic oil level is correct (checked cold, clean cap area, between dipstick marks)	Mower drives forward and reverse as expected; wheel direction arrows align	
Hydraulic by-pass bolt is tightened (machine ready for powered operation)	Mower drives off pallet safely and stops engine without issues	
Fuel tank filled with clean unleaded 95-octane fuel (minimum 5L)	Blade system is disengaged and verified inactive during all setup and handling	
Battery is installed, secured, and correctly connected (+ first, – second)	All warning systems and indicators (including low battery on remote) are functioning	
Battery cover is properly closed and latched	Operator manual, remote control charger, and spare battery (if included) are provided	
Remote controller battery is installed and fully charged	Final visual check completed; mower is clean and ready for customer handover	

Machine Hours	
Date	
Depot	
Defects/Action Required	
PTO (if needed)	
Engineer Name	
Signature	
Time taken	